

Project Status Reports

(as of April 18, 2007)

Project Name	Estimated Completion Date	Approved or Anticipated Budget	Status
Project & Budget Approved			
A. N. Bourns Building Ultrahigh-Resolution Election Microscopy Project (CFI)	Spring 2007 (for landscaping only)	\$7,500,000	All landscaping to be completed. Minor deficiencies and commissioning on-going. Microscope scheduled for delivery in Summer 2007
Building Complex for the Faculty of Engineering Phase 1	Fall 2008	\$38,000,000	Site plan approval pending. Excavation has commenced with initial servicing. Foundations to commence late May
Burke Science Building Phases 1, 2a and 2b			Phase 1 (BSB south wing)- All floors completed Phase 2a (BSB east wing)-All floors completed Phase 2b (BSB north wing)-One isolated area under construction. Majority of north wing to be tendered with construction to commence in May 2007 and to be completed in the Spring of 2008
General Science Building Phase 3	Spring 2008 (Phase 2b)	\$41,000,000	Phase 3 (GSB)-Under construction. Completion scheduled for May 2007
GO Transit Bus Terminal	early March 2007	\$970,000	Project completed.
McMaster Front Entrance Improvements	Summer 2007	\$5,000,000	Design work 75% complete. Landscaping to be implemented with construction of new Engineering building.
Mills Library Knowledge Commons	March 2007	\$1,800,000	Project substantially complete. Additional minor renovations underway.
MUMC Biosafety Lab 3 (FHS)	Spring 2008	\$2,500,000	Engineering design work still on-going. Mechanical control issues require significant review.
MUMC Library (FHS)	Feb 2007	\$7,300,000	Project substantially complete
MUMC Life Safety Systems	Spring 2008	\$6,200,000 (Mac share)	Project is at approximately 70% complete. Fire alarm work completed on levels 1, 3, and 4. Sprinklers completed on levels 1, 4, and mezzanine. Building control work 95% complete.
Ronald V. Joyce Stadium / Underground Parking Garage	Sept 2007	\$33,500,000	Tendering 85% complete. 75% of garage-related concrete is complete. 25% mechanical/electrical site work complete.

Project Approved, Budget Pending			
Project & Budget Pending			
Building Complex for the Faculty of Health Sciences, Faculty of Science, and Welcome Centre (Phase 2 of New Engineering Building)			
Burlington Campus	Fall 2009	\$35,000,000	Business plan and functional plan currently being developed.
Under Consideration			
Liberal Arts Building			A space audit of existing space within the Faculties of Social Science and Humanities is in progress to determine future space needs.
Thode Library Learning Commons			
For Future Consideration			
Above Ground Parking Structure			On hold pending campus wide parking review
Sports Arena			Would be looked at offsite
Tennis Courts			