Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
01/04/16	Ron/Cody	3440/2519/2521	Patch	3 yds oil sand	20D
01/04/16	Dan	Worked on 22A			
01/04/16	Kenny/Toby Craig/Mike Nolan	Cherry Creek, 2120	Installed a 30x36 tin horn, patched	10 yds big rock, 12 yds small rock, 1 ½ yds oil sand	26, T backhoe, haultruck, 25, 23, 28 22
01/04/16	Darrell/Craig	2534/2405/2602 Cherry ck	Fixed washouts, blade roads	7 yds millings, 21 yds rock, 14 yds oil sand	120M, 23
01/05/16	Ron/Cody	2101/2102/2139 2120	Patched, picked up 25 tires on 2209	3 yds oil sand	20D
01/05/16	Michael/Johnny	2805/2120/2139	Patched	3 ½ yds oil sand	22
01/05/16	Toby/Kenny Nolan	Cherry Ck, Cherry Blossom	Installed culverts	12 yds rock	26, 28, T rex backhoe
01/05/16	Dan	Worked on 22A			
01/05/16	Darrell/Craig	2307/2303/2313	Fixed washout, blade road.	2307 28 yds rock, 7 yds oil sand, 2303 14 yds rock, 2313 7 yds oil sand, 14 yds rock	120M, 23
01/06/16	Ron/Cody	2704/2721	Patched	3 yds oil sand	22A
01/06/16	Nolan/Michael	2421	Patched	4 yds oil sand	22
01/06/16	Dan	Worked on 22A			
01/06/16	Darrell/Craig	2716/2721/2312 2317/Cherry Ck 2704	Repaired washouts	21 yds oil sand, 21 yds	120M, 23

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
				rock	
01/06/16	Toby/Kenny Johnny	2924	Repaired tank car, 72 tons concrete scrap	7 yds millings, 20 yds oil sand,	28, 25, gradall
01/07/16	Nolan/Ron	2421/2420/2405	Patched	3 yds oil sand	22A
01/07/16	Michael/Johnny	2709/2710/2711	Patched	3 yds oil sand	22
01/07/16	Kenny/Darrell	2916	Put up road signs, checked roads		20B
01/07/16	Toby/Craig	2924/2309/2303	Patched	3 yds oil sand	20D
01/08/16	Kenny	2621	Blade road		120H, 21A
01/08/16	Michael/Johnny	2521/2431/2420	Patched	3 yds oil s	22
01/08/16	Toby/Nolan	2433/2306	Patched	6 yds oil sand	21
01/08/16	Cody/Ron	2120/2101/ cherry ck, 2403/ 2416	Patched	2 yds oil sand	22A
01/11/16	Kenny/Toby Darrell	Cherry Creek, Cherry Blossom	Dug out and replaced dry rock on culverts	3 yds milling	Backhoe, 26, 28, big loader
01/11/16	Ron/Cody	2516/3440/2511	Patch roads	3 yds oil sand	22A
01/11/16	Michael/Johnny	2202/2208/2209	Patched roads	5 yds oil sand	22
01/11/16	Dan	Worked on 20m			
01/11/16	Nolan/Craig	2139/2124/2140	Patch	2 yds oil sand, 2 yds rock	20D, case backhoe
01/12/16	Ron/Cody	2217/2326/2114 2410	Patched	4 yds oil sand	22A
01/12/16	Dan	Worked on 20B, road calls			
01/12/16	Toby/Kenny Mike/Craig	2146/2144/2602 2601	Bladed roads	168 yds rock	26, 28, 23 120H
01/13/16	Michael	2716	Patched	3 yds of oil sand	22
01/13/16	Ron/Cody Darrell	2715/2725/2313 2518/2326/2503 2705/2508	Strip patched and patched, blade roads	21 yds oil sand, 7 yds	120M blade, 28, 22A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
				rock, 3 yds patch mix	
01/13/16	Kenny/Toby Johnny/Craig	2601	Blade roads and add rock	210 yds rock.	120H blade, 23, 25, 26
01/14/16	Toby, Kenny Johnny	2620/2602	Blade roads	112 yds rock	120H blade, 26, 25
01/14/16	Darrell/Ron Craig	2204/2429	Blade roads	56 yds rock	120M,
01/14/16	Michael/Nolan	2813/2901/2506	Patch	4 yds oil sand	22
01/15/16	Ron/Nolan	2301/2602/2316	Set barricades out and patched	3 yds oil sand	22
01/15/16	Michael/Johnny	2508	Patched	5 yds oil sand	22
01/15/16	Kenny/Toby Craig	Worked at barn	Yard ready for steel pipe, worked on 621B, t-Rex and piled rock at 47 and I-20		621B, T-Rex, case back hoe
01/19/16	Ron/Mike	2802/2123	Patched and repaired cave ins	4 yds oil sand	22A
01/19/16	Johnny/Toby Kenny	2602/2128	Blade roads add rock	196 yds of rock.	25, 26, 120H
01/19/16	Nolan/Darrell Craig	2311/2313/2301	Haul rock, unloaded steel	42 yds of rock	23, 28, t-rex, haul truck, 621 case loader
1/20/16	Ron/Cody	2501/2511/2502	Patched roads	4 yds oil sand	22A
1/20/16	Nolan	2721/2703/2702	Patched	3 yds oil sand	20D
1/20/16	Toby/Johnny	2410/2403/2416 2414/2418	Patched	4 yds oil sand	21
1/20/16	Dan	Worked on t-rex, marked cones and barrels			
01/20/16	Kenny/Darrell	2301/2309/2314	Strip patched with blade	2 yds oil sand	120M, 26

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
				(asphalt)	
01/20/16	Michael/Craig	2807/2301	Patched, load guard rails on haul truck, to 2301	3 yds oil sand	22, haul truck, 621B loader
01/21/16	Michael/Craig	2810/2816/2708 2721	Patched roads	1 ½ yds oil sand	22
01/21/16	Ron/Darrell/ Mike	2708/2721	Patched and checked roads, picked up cones from Txdot	1 yd oil sand	22A
01/21/16	Johnny/Toby	2300's	Patched	2 yds oil sand	21
01/21/16	Dan	Worked on T-Rex, replaced fluid hose, picked up u-joint parts			
01/22/16	Toby/Johnny	2146/2148/2901	Patched roads	3 yds oil sand (asphalt)	21
01/22/16	Cody/Ron	2602	Patched cave ins	3 yds oil sand	22A
01/22/16	Michael/Craig	2302/2304	Patched	3 ½ yds oil sand	22
01/22/16	Nolan/Kenny	2305/2316/2314 2322	Patched	3 yds oil sand	20D
01/25/16	Ron/Cody	2501/2502/2602 2521/2517	Ron/Cody	3 yds oil sand	22A
01/25/16	Kenny/Darrell	2301	Worked on bridge trying to reopen	42 yds oil sand (asphalt)	Gradall, 120M
01/25/16	Michael/Johnny	2602/2604	Patched	3 ½ yds oil sand	22
01/25/16	Toby	Worked in shop/2306	Replace hose t-rex	7 yds rock	26
01/26/16	Ron/Cody	2602/2101	Patch	4 yds oil sand	22A
01/26/16	Michael/Johnny	2710	Patch	5 yds oil sand	22
01/26/16	Toby/Craig/ Nolan	2313	Hauled clay to 2313, repairing tank car headwalls	105 yds of clay	26, 23, 28, case track loader.
01/26/16	Dan/Kenny	Worked in shop			

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
		on 120H, complete service			
01/27/16	Toby/Kenny Darrell	2518	Hauled steel pipe to 2518 rebuild headwalls to tank car.		Ford haul truck, case backhoe
01/27/16	Ron/Cody	2117/2101/2117 2141	Patched	3 yds oil sand (ashpaht)	22A
01/27/16	Johnny/Nolan	2304/2306	Patched	3 yds oil sand	22
01/27/16	Dan/Toby	Worked in shop replaced u-joints in T-Rex and serviced			
01/27/16	Michael/Craig	2143	Patched	3 yds oil sand	22
01/27/16	Dan	Changed oil and filter in 20 and serviced.			
01/28/16	Ron/Nolan	2120/2141/2112	Patched	3 yds oil sand	22A
01/28/16	Johnny/Darrell	2808/2313/2802	Patched 2802 hauled rock and blade 2808,2313	1 yds oil sand, 28 yds rock.	25, 22, 120H blade.
1/28/16	Toby/Kenny	2518/2313	Carried pipe to 2518 rebuilding head wall, Finished work on tank car bridge 2313	Steel pipe and braces for bridge.	White haul truck, case backhoe, tex-rex.
01/28/16	Michael/Craig	2120/2143/2808	Patched roads and hauled rock and mix to 2808	2 ½ yds oil sand, 14 yds rock, 14 yds oil sand. (asphalt)	22, 23, 28
01/29/16	Johnny/Toby Kenny	2701	Haul rock to 2701 and blade rock on road.	112 yds rock.	25, 26, 120H blade

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
01/29/16	Darrell/Ron/ Craig	2721/2708/2706 2428	Blade roads add rock.	35 yds rock	120M blade, 23, 28
01/29/16	Michael	2426/2808/2815	Patch	3 yds oil sand	22
02/01/16	Dan	Workd on T-rex, 25, picked up parts			
02/01/16	Ron/Cody	2141/2119/2209	Patch, picked up 30 tires from 2209	2 yds oil sand	22A
02/01/16	Toby/Nolan	2414/2718/2720	Cleaned out ditch, patched	1 yd oil sand	Gradall, 22, 26
02/01/16	Michael	2406/2430	Hauled rock	35 yds rock.	28
02/01/16	Johnny/Kenny Craig	2430/2406	Hauled rock	105 yds rock	25, 23
02/02/16	Ron/Cody	2212/2119/2219 2112	Patched	3 yds oil sand	22A
02/02/16	Kevin/Nolan	2418/2426/2415 2410	Patched and picked up tires on 2912, put up road signs.	3 yds oil sand	22
02/02/16	Toby/Dan	Moved equipment around t-rex down for repair, worked on gradall, haul trailer.			
02/02/16	Michael/Johnny Kenny	2413	Blade road and leveled up.	105 yds of rock, 21 yds of oil sand (asphalt)	25, 28, 120M blade
02/02/16	Craig/Darrell	2413/2518	Haul rock and clay, pile rock at barn, rebuilding tank car bridge on 2518	28 yds rock, 28 yds clay	23, 26
02/03/16	Kevin/Nolan	2709/2704	Patched	3 yds oil sand	20D
01/03/16	Ron/Cody	2145/2120/2219	Patched, picked	3 yds oil	22A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
			up couch on rd.	sand	
02/03/16	Michael/Craig	2403/2418/2711 2708	Patched	2 ½ yds oil sand, 3 ½ yds rock	22
02/03/16	Toby/Kenny Johnny	2602	Loaded I beam, headwalls, pipes for repair bridge 2602	I beams and support steel pipes	Case front end loader, haultruck
02/03/16	Dan	Picked up parts, worked on 20, parts for T-rex			
02/04/16	Ron/Darrell Nolan	2414 tall oaks, 2145, 2721	Hauled rock, patched roads	28 yds rock, 14 yds oil sand	28, 22A, 120M blade
02/04/16	Nolan	2901/2908	Patched	2 yds oil sand	20D
02/04/16	Keivn/Michael	2708/2518	Patched, picked up bridge material 2518	3 yds oil sand	22
02/04/16	Johnny/Toby Kenny	2627/2140/2124	Installed 12x24 culvert blade roads	91 yds rock	25, 26, 120H blade
02/05/16	Toby/Kenny Johnny	2904/2901/2819 2924	Haul rock and blade roads, patched	35 yds rock, 2 yds oil sand	25, 26, 120M blade, 20D
02/05/16	Michael/Nolan	2803/2806	Patched	2 ½ yds rock, 2 ½ yds oil sand	22
02/05/16	Ron	2304/2322	Patched	3 yds oil sand	22A
02/08/16	Nolan	2901/2804/2908	Patched	2 yds oil sand	22A
02/08/16	Cody/Ron	2802/2808/2721 2312	Patch, Barricades from 2721 to 2312	3 yds oil sand	22A
02/08/16	Toby/Darrell	2312	Loaded pipe, sheet metal to 2312	Pipes and sheet	Haul truck, 26, 120H

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
				metal	blade
02/08/16	Dan	Picked up parts for 120M, worked on 850C and 21			
02/08/16	Johnny/Michael Craig	2504/2414	Installed culvert 2504-15x24, 2414-12x24 both driveway.	35 yds rock	25, 28, T-rex
02/09/16	Ron/Cody	3343/2721/2708 2802/3443/2804	Patched roads, picked up tires on 3443 and 2804	1 yd rock, 3 yds oil sand	22A, 22D
02/09/16	Nolan/Kevin	2704/2303/2301 2317	Patched	3 yds oil sand	22
02/09/16	Dan	Worked on 850c and 120H			
02/09/16	Johnny	2404	Hauled rock to 2404, put tire on 25, worked at barn	21 yds rock	25, 20D
02/09/16	Michael/Craig	2430/2404/2518	Rock on driveway 2430, installed 15x30 driveway culvert on 2404, picked up guardrail and pipe on 2518	35 yds rock	Case backhoe, haultruck, 23
02/09/16	Toby/Kenny Darrell	2306/2312	Worked on 2306/2312 repairing road from flood.	35 yds rock, 28 yds clay	26, 28, 120M
02/10/16	Ron/Cody	2718/2719/2715 2725	Patched	3 yds oil sand	22A
02/10/16	Johnny		Hauled scrap metal to scrap yard	35 yds	25, 28, haul truck
02/10/16	Michael/Craig	2434/2534	Patched	4 yds oil sand	22
02/10/16	Kevin	2806/2808/2801	Patched	3 yds oil sand	20D
02/10/16	Dan	Worked on 120M			

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
02/10/16	Kenny/Toby Darrell/Nolan	County Barn	Dug out base failures and piled rock		Backhoe, big loader Track loader, 28, 25
02/11/16	Nolan	2908/2916/2314	Patched	2 yds oil sand	22A
02/11/16	Johnny/Kevin	2512/2510/2504	Patched	3 yds oil sand	22
02/11/16	Ron/Mike/Craig	2317/2924/	Installed 15x24 on 2317 and 15x24 on 2924 both driveways	35 yds rock	26, 23, case backhoe, white haul truck
02/11/16	Toby/Kenny	2312/3443	Hauled clay to 2312 finishing up duel tank car repairs. Loaded timber poles to go to 3443 bridge	21 yds clay, 8 timber poles	White haul truck, 25, 26
02/12/16	Johnny/Toby	2516/2511	Patched	4 yds oil sand	22
02/12/16	Kenny/Nolan	3443	Hauled bridge lumber		Haultruck , big loader
02/12/16	Ron/Craig	2322/2309/2313	Patch	2 yds oil sand	22A
02/16/16	Cody/Ron	2702/2703	Patch	4 yds oil sand	22A
02/16/16	Dan	Worked on T-rex, and 850C			
02/16/16	Kevin/Michael	2322/2309/2627	Patched	3 yds oil sand	22A
02/16/16	Kenny/Darrell	3443	Packed trash, hauled lumber to bridge on 3443.		Backhoe, big loader, haultruck
02/16/16	Johnny/Craig	3443	Hauled clay and lumber to 3443	28 yds clay	23, 25
02/17/16	Cody/Nolan	2813/2812/2317 2318	Patched, repaired mail box on 2318	3 yds oil sand, 1 yd rock	22A
02/17/16	Toby/Kenny	2627	Hauled steel pipe to 2627	Repair tank car	Haultruck 21, t-rex

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
02/17/16	Kevin/Johnny	2508/2918/2917 2511/2501	Patched	3 yds oil sand	22A
02/17/16	Worked on 20B				
02/17/16	Ron/Craig Mike	2901	Installed 24x30 cross road culvert. Blade road, repaired soft spot.	49 yds rock, 21 yds clay	26, case backhoe, 120M blade.
02/18/16	Cody/Nolan	2702/2714	Patched	5 yds yds oil sand	22
02/18/16	Kevin/Johnny	3225/Myrtle Springs, 2912	Patched	4 yds oil sand	22A
02/18/16	Michael/Ron Craig	2901/2813	Installed cross road culverts 15x30, 2901, 30x36 on 2813	3 yds rock	Case backhoe, 23, 28
02/18/16	Toby/Kenny Darrell	Cherry Ck, Cherry Blossom, 2122, 2710. 2102, 2120	Strip/blade asphalt on cross road culverts, repaired intersection at 2102, repaired 2710, 2122, 2120.	28 yds oil sand, 42 yds rock.	25, 26, 120M, white haul truck
02/18/16	Dan	Worked on 850C			
02/19/16	Nolan/Ron	2621/2501	Patched	3 yds oil sand	22A
02/19/16	Toby/Kenny Johnny	2621/2622	Hauled rock and blade roads	189 yds rock	25, 26, 120H
02/19/16	Ron/Michael Craig	2813/2436/2437	installed 12x24 driveway culvert 2436, patched	14 yds rock, 1 yd oil sand	23, 28, caseback hoe, 22A
02/22/16	Ron/Nolan	2702	Patched	2 yds oil sand	22A
02/22/16	Kenny/Darrell	3443/2627	Hauled rock, put up bridge signs	35 yds rock, 2 post, 2 signs	26, 28, 20B
02/22/16	Michael/Craig	2708/2405/2918 2918/2908/2319	Put up weight limits and load zone signs.	8 post, 8 signs	21A
02/22/16	Dan	Worked on21m 22A, welding			

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
02/22/16	Toby/Johnny	3443	Worked on approaches to new bridge	14 yds rock and millings	25, 26, t rex.
02/23/16	Michael/Nolan	Various roads	Put up stop signs and road signs	6 roads signs 2 stop signs	21A
02/23/16	Toby/Johnny	2901/2129/2418	Pick up trash on road, refrigerator, mattresses. Unstopped culverts		22
02/23/16	Darrell/Ron	Various roads, rain damage	Checked roads and bridges,		20B
02/24/16	Cody/Ron	2918/2916/2326 2316/2318/2319 2904	Patched	3 yds oil sand	22A
07/24/16	Toby/Johnny	2700's/2500's	Patched	3 yds oil sand	21
02/24/16	Kenny/Darrell	2627/2703/2702	Picked up sign from bridge on 2627, repaired wash out 2703, 2702	6 yds oil sand	20, case backhoe, gradall, 26
02/24/16	Michael/Craig	Various roads	Put up signs on 2144, 2506, 2812, 2414, 2420	Poles and signs	21A
02/24/16	Dan	Picked up parts, worked on 20M			
02/24/16	Kevin/Nolan	2124/2602/2621 2627	Patched roads, picked up metal from bridge 2627	3 yds oil sand	22
02/25/16	Nolan	2402/2146	Patched	2 yds oil sand	22C
02/25/16	Ron/Cody	Cherry ck/cherry Blossom, 2416/2122/2101	Patched	3 yds oil sand	22A
02/25/16	Michael/Kevin	2802/2819	Patched	4 yds oil sand	21
02/25/16	Toby/Johnny	2700's/2433/ 2819/2820	Patched, picked up matteress, trash, cut limbs	3 yds oil sand	22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
02/25/16	Kenny	Piled rock barn			
02/25/16	Dan	Worked on 20D			
02/26/16	Ron/Cody	2505/2517/2502 2503/2414	Patched, clean ditches out.	2 yds oil sand, 1 yd rock	22A
02/26/16	Johnny/Toby	2805/2807/2813 2810/2309/2316	Patched, replaced stop sign 2309/2316	2 yds oil sand	21
02/26/16	Michael/Kevin	2819/2901/2801	Patched	4 yds oil sand	22
02/26/16	Kenny	2316/2309	FEMA meeting, put up signs	Signs and poles	21A
02/26/16	Melton	Various roads	With FEMA 6 hrs/		20
02/29/16	Kevin/Johnny	2313	Patched	3 yds oil sand	22
02/29/16	Cody/Nolan	3440/3447/2114 2120	Patched	3 yds oil sand	22A
02/29/16	Dan	Worked on 20M, worked in shop			
02/29/16	Toby/Kenny Ron/Craig	2901	Repaired soft spots	28 yds millings, 35 yds rock	Case backhoe, ford haul truck, 23, 26, 28
03/01/16	Michael/Kevin	2809/2813/2816	Patched picked up tires	4 yds oil sand	22
03/01/16	Dan	Worked on 22A, clean shop.			
03/01/16	Cody/Nolan	2120	Patch	3 yds oil sand	20D
03/01/16	Johnny/Kenny Darrell	2901/2315	Haul rock and blade	91 yds rock	25, 26, 120M
03/01/16	Toby/Ron/Craig	2918/2901/2123 2315	Install culverts and hauled material, 2918-15x30 driveway, 2123-15x30 crossroad	49 yds of rock.	Case backhoe, haul truck, 23, 28
03/02/16	Kevin/Nolan	2112/2142/ Myrtle Springs	Patched roads	3 yds oil sand	22
03/02/16	Cody/Ron	2120/2918	Patched	3 yds oil sand	20D

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
03/02/16	Kenny/Toby Craig/Darrell	2303/2112/2801 2908	Installed driveway culvert 2303 - 12x24 repaired drive way 2112. Patched	18 yds rock, 1 yd oil sand	Backhoe, haultruck, 23, 26, 21
03/02/16	Johnny/Michael	Picked up voting machines			
03/03/16	Michael/Johnny	2816	Patched	4 yds oil sand	22
03/03/16	Kenny/Craig Toby/Ron	2117/3442/2627	Installed drive way culvert 2117, repaired bridge approaches 3442, picked up guard rail on 2627	28 yds rock	Backhoe, Haultruck 26, 25, 23
03/04/16	Toby/Kenny Johnny	2148/2147/2514 2513	Hauled rock blade roads.	140 yds roc k	25, 26, 120H blade
03/04/16	Ron	2624	Patched	3 yds oil sand	22A
03/04/16	Michael/Nolan	2816/2815/2802	Patched	4 yds oil sand	22
03/07/16	Dan	Worked on t-Rex			
03/07/16	Kevin/Michael	2401/2433/2429 2408	Patched	3 yds oil sand	22
03/07/16	Toby/Kenny Johnny	2312/2146/2128	Patched, repaired culvert on 2128	12 yds oil sand	While haul truck, 21, case backhoe, 21A
03/07/16	Ron/Cody	2501/2115/2144 2139/2602	Patched repaired cave ins	3 yds oil sand	22A
03/08/16	Kenny/Craig	2304/2212/2311	Installed road signs repaired 2311, sharpened chain saw	1 yd rock	21A
03/08/16	Johnny/Toby	2311	Patched	4 yds oil sand	21
03/08/16	Michael/Craig	2408/2405	Patched	4 yds oil sand	22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
03/08/16	Dan	Worked on T-Rex			
03/08/16	Ron/Cody/Toby	2718/2309/2318 2918	Patched cave ins, potholes	2 yds oil sand	22A
03/09/16	Johnny/Michael	2120/2112/2139 2405	Set barricades and cones out for high water.		22
03/09/16	Dan	Worked on T-rex			
03/09/16	Nolan/Craig	2800's/2300's	Set barricades and cones out for high water, repaired washout on 2317	1 yds oil sand	21A, 20A
03/09/16	Toby/Ron	2312/2602/2718 2803/2806/2903 2918/2924/2702	Set barricades and cones out for high water, cut tree up on 2803		22A, chainsaw
03/10/16	Michael/Johnny	Various roads/ 2124/2317	Picked up cones at high water crossing and patched.	3 yds oil sand	22
03/10/16	Toby/Ron	2918/2903/2924 2718/2602/2312 2702/2306/2803 2806/2124	Checked cones, barricades, and barrels out for high water, patched a sink hole 2124	1 yds oil sand	22A
03/10/16	Nolan/Kenny Craig	2700's/2300's 2312/2702/2421	Check roads, patched cave-ins	2 yds oil sand	21A, 20D
03/11/16	Cody/Nolan	2708/2420/2421	Patched	4 yds oil sand	20D
03/11/16	Michael/Johnny	3223/2311/2310 2909	Patched	6 yds oil sand	22
03/11/16	Toby/Kenny	2719/2708/2924 2627/2312/2908 2804	Patched	4 yds oil sand	21
03/11/16	Craig	Various	Checked roads under water, replaced cones		21A
03/11/16	Kevin/Ron/ Craig	2918/2916/2904	Patched roads	3 yds oil sand	22A
03/14/16	Kevin/Nolan	2807/2810/2816	Patched	3 yds oil	20D

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
03/14/16	Ron/Cody	2517/2518/2506	Patched	3 yds oil sand	22A
03/14/16	Dan	Worked on service truck and T-Rex			
03/14/16	Kenny/Darrell	2205	Repaired tank car washouts		20B
03/14/16	Toby/Craig	2602/2205/2313	Patched 2602, repaired tank car washouts.	1 yds oil sand patch, 20 sacks of concrete and 7 yds oil sand on 2205, 10 sacks of concrete on 2313.	21, 28
03/14/16	Johnny/Michael	2417/3223	Patched	4 yds oil sand	22
03/15/16	Dan	Worked on 120H and T-Rex			
03/15/16	Ron/Darrell	2924/2901	Blade roads and hauled rock.	42 yds rock 2924, 14 yds 2901	120M, 26
03/15/16	Kenny	2628/2629/2621 2623	Blade roads		120H blade.
03/15/16	Kevin/Michael	2403/3223/3440 2318/2316	Patched, repaired mailbox shoulders	3 yds oil sand, 1 yd rock	22
03/15/16	Cody/Nolan	2205/2202	Patch	3 yds oil sand, 1 yd rock	22A
03/15/16	Toby/Craig Johnny	2205/2312/2313	Repaired culvert washouts	3 yds oil sand, 10 yds state millings	23, 25, haul truck case backhoe
03/16/16	Dan	Worked on service trucks			
03/16/16	Michael/Kevin	2602	Patched	4yd oilS	22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
03/16/16	Cody/Nolan	2205/2201/2519 2200	Patched	3 yds oil sand, 1 yd rock	22A
03/16/16	Johnny	2403/2124/2405 2404	Patched	3 yds oil sand	21
03/16/16	Kenny/Darrell	2504	Blade roads	49 yds rock	Backhoe, 26, 120H
03/16/16	Toby/Ron/Craig	2801/2307	Installed 36x40 cross road culvert 2801, repaired washout 2307.	24 yds rock, 42 yds rip rap millings	Backhoe, 23 ,28, 621B case loader
03/17/16	Ron/Cody	2506	Patched	3 yds oil sand	22A
03/17/16	Michael/Kevin	2410	Patched, hauled brick from Canton ISD to barn.	3 yds oil sand	25, 22
03/17/16	Johnny/Nolan	2908/2313/2421 2437	Patched	3 yds oil sand	21
03/17/16	Kenny/Darrell	2410/2144	Overlaid roads oil sand and rock 2410, 2144	14 yds oil sand 2410, 7 yds 2144	26, 120H, 120H

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material
*Oil Sand material is AC 20 Asphalt