Annexure - IX

STATUS OF SURVEYS IN PROGRESS AS ON 30-04-2017

S. No.	Name of Project	State	Type of survey	Km.	ROR (In%)	Cost (Rs. In crores)	Progress	Detailed Status	Target date of completion
1	PET survey for doubling between Kanpur-Unchahar via Unnao	U.P.	New Line	130	(-) 10.39	891.59	90%	Project report submitted to Railway Board on 25.04.17.	Finalized Apr.'17
2	PET survey for doubling of Jaunpur Janghai Phaphamau Unchahar Unnao	U.P.	Doubling	285	(-) 0.69	2341.28	90%	Project report is lying with GM/NR for approval.	May,17
3	RET survey for a new line between Pathankot – Leh	HP & J&K	New Line	620	(-) 4.46	70308.07 Tentative	90%	Project report is lying with GM/NR for approval.	May,17
4	RET survey for new line between Jhanghai-Machlishahr	U.P.	New Line	20	(-) 5.99	338.24	90%	Project report is lying with GM/NR for approval.	May,17
5	RET survey for new line between Dasuya and Hoshiarpur	Punjab	New Line	42	(-) 5.50	1178.27 Tentative	90%	Project report is lying with GM/NR for approval.	May,17
6	RET Survey for new line between Amb – Kangra via Nadaun	HP	New Line	82	(-) 5.71	3903.07 Tentative	75%	Project estimate submitted to finance but received back with certain observation.	May,17
7	PET survey for Dehradun-Uttarkashi	U/Khand	New Line	90	(-) 5.53	4652.86 Tentative	80%	Project report with finance	July,17
8	RET survey for new line between Dehradun and Kalsi	U/Khand	New Line	47	(-) 1.56	-	70%	Project estimate with finance.	July,17
9	PET survey for new line between Malihabad and Ittaunja	U.P.	New Line	28	(-) 4.45	694.73 Tentative	50%	Project estimate submitted to finance but received back with certain observation.	July,17
10	PET survey for gauge conversion between Pathankot and Joginder Nagar	H.P.	New Line	172	(-) 4.17	18686.34 Tentative	70%	Project estimate with finance.	July,17
11	Updating survey for a new line between Jammu-Poonch via Akhnoor, Rajouri	J&K	Updating	223	(-) 4.69	22395.39 Tentative	50%	Project estimate with finance.	July,17
12	Updating survey for a new line from Bijnor - Hastinapur - Meerut	U.P.	Updation	62	(-) 3.99	1495.33	80%	Project report with finance.	July,17
13	RET survey for new line between Hoshiarpur-Jaijon Doaba – Rupnagar	Punjab	New Line	103	(-) 568	3131.12	15%	Project estimate under vetting.	July,17
14	RET survey for rail link for supply of coal for Rajpura Thermal Plant extended upto CDG with addl. Chord between Shambhu – Lalru. BLV+AK	Punjab	New Line	49	-	-	-	Clarification from the Board is awaited. Field work is yet to be taken up. Letter sent to Railway Board as coal siding has already been built up by L&T (Pvt. Siding).	July,17
15	PET Survey for Rajpura Bye pass BLV+AK	Punjab	Byepass	5	-	-	30%	Bye pass finalized & Yard plans completed. Revised TOR under approval	July,17
16	RET survey for new line between Dehradun & Saharanpur BLV+AK	UP UK	New Line	69	-	-	70%	Project estimate under process.	July,17

S. No.	Name of Project	State	Type of survey	Km.	ROR (In%)	Cost (Rs. In crores)	Progress	Detailed Status	Target date of completion
17	Survey for a new line from Yamunanagar – Jyotisar via Kurukshetra, Ladwa and Radaur ANUJ+SK	HY	New Line	55	-	-	25%	Survey estimate vetted. TOR approved. Yard plans approved. Project estimate is under preparation.	July,17
18	Updating survey for a new line between Joginder Nagar & Mandi AKHILESH+SK	HP	New Line	48	-	-	40%	Yard plan approved. Alignment finalized. Traffic projection is under revision.	July,17
19	RET survey for new line between Kaithal – Karnal – Shamli – Meerut AKHLIESH+SK	HY UP	New Line	170	-		25%	Yard Plans under approval.TOR approved.	July,17
20	Updating survey for new line Abohar – Tohana via Fatehabad RCL+RAJU+AK	PB HY	New Line	207	-	-	-	Lists are under preparation.	Sept'17
21	RET Survey for new line between Dankaur – Sambhal AKHILESH+ANUJ+SK	UP	New Line	94	-	-	-	New survey sanctioned in 2017-18. Survey estimate under preparation.	Sept'17
22	RET Survey for new line between Kaithal – Patiala AKHILESH+SK	HY PB	New Line	65	-	-	-	New survey sanctioned in 2017-18. Survey estimate under preparation.	Oct'17
23	PET Survey for doubling of Bareilly – Chandausi – Aligarh RCL+ANUJ+AK	UP	Doubling	127	-	-	-	New survey sanctioned in 2017-18. Survey estimate under preparation.	Oct'17
24	RET Survey for a New line between Jakhal – Fatehabad via Bahuna,-Ratia RCL+AK	HY PB	New Line	80	-	-	-	Clarification from Railway Board whether it is new line or it is a doubling has been asked which is awaited.	Dec'17
25	RET survey for new line between Nagina & Afzalgarh - Thakurdwara-Kashipur BLV+ANUJ+AK	UK	New Line	67	-	-	20%	Survey estimate vetted. Railway Board has been approached for transfer of survey to NER.	Feb'18
26	RET survey for new line between Nawalgarh – Jhajjar - Neem ka Thana	HY	New Line	54	-	-	20%	Survey estimate under vetting. Railway Board has been approached for transfer of survey to NWR.	Mar'18
27	RET survey new line between Hardoi – Gursahiganj via Sandi BLV+RAJU+SK	UP	New Line	55	-	-	-	New survey sanctioned in 2017-18. Survey estimate under preparation.	Mar'18
28	PET survey for Lucknow – Kanpur 3rd and 4th line RCL+ANUJ+AK	UP		74	-	-	-	New survey sanctioned in 2017-18. Survey estimate under preparation.	Mar'18
29	RET Survey for a New line from Malwal – Talra via Ramkote, Billawar and Duunera AKHILESH+SK	J&K	New Line	130	-	-	-	New survey sanctioned in 2017-18. Survey estimate under preparation.	Mar'18
30	RET Survey for new line between Hardoi – Bilgram – Kannauj	UP	New Line	45	-	-	-	Yard plan approved.	NF
31	PET Survey for Ganga Bridge at suitable location to give connectivity from Madhoganj to Kannauj	UP	New Line	25	-	-	-	New survey sanctioned in 2017-18. Survey estimate under preparation.	NF